

# Eckersley-Hall Financial Report

3-Apr-14		General Fund Contribution					
		Unallocated	Salary	Tax	Misc Exp	Cont	
Initial Budget		\$43,065	12,000.00	1,735.00	1,000.00	2,000.00	
	11/6/13	Geothermal: Tavino					
	11/6/13	MA&M: Plan, Imp, Const					
	11/13/13	Sect/Asst		-245.00			
	11/24/13	Sect/Asst		-130.00			
		transfer	-\$13,735	12,000.00	1,735.00		
	12/9/13	MA&M:					
	12/9/13	Eagle Environmental					
	12/9/13	Geothermal: Tavino					
	12/9/13	SP+A: Const Phase					
	12/10/13	Sect/Asst		-275.00			
	12/17/13	Geothermal: Tavino					
	12/18/13	SP+A: Amend #3					
	12/23/13	Bonding & interest costs: Fasi					
	12/24/13	Sect/Asst		-280.00			
	1/22/14	Sect/Asst		-250.00			
	1/27/14	MA&M: Plan, Imp, Const					
	1/27/14	MA&M: Elevator					
	2/6/14	SP&A: Amend#2 Const					
	2/6/14	SP&A: Constr Phase					
	2/19/14	Sect/Asst		-295.00			
	2/24/14	SP&A: Amend#2 Const					
	2/24/14	SP&A:Constr Phase					
	2/24/14	MA&M: Plan, Imp, Const					
	2/24/14	MA&M:Elevator					
	3/4/14	Sect/Asst		-280.00			
	3/18/14	Sect/Asst		-405.00	-30.99		
	3/26/14	SP+A:Constr Phase					
	3/26/14	SP+A: Amend#2 Const					
	4/1/14	Sect/Asst		-70.00	-5.35		
Expenses Summary			-\$38,401	-1,851.50	358.56	-149.84	
<b>Sub-balance</b>			<b>\$4,664</b>	<b>8,297.00</b>	<b>2,093.56</b>	<b>850.16</b>	<b>2,000.00</b>
Encumbered Amounts/Incoming Funds							
IT Expenses							
Silver Petrucelli							
Legal/Bank Fees							
J Cunningham							

# Eckersley-Hall Financial Report

3-Apr-14	General Fund Contribution						
	Unallocated	Salary	Tax	Misc Exp	Cont		
Initial Budget	\$43,065	12,000.00	1,735.00	1,000.00	2,000.00		
gle Environmental							
Beth Lapin		-8,297.00	-2,093.56				
othermal: Tavino							
Suburban				350.16			
SHPO	-\$500						
MA&M							
Concrete testing							
EED/Financial Audit							
FFE							
work/flag pole/plaque							
<b>Balance Remaining</b>	<b>\$4,164</b>	<b>0.00</b>	<b>0.00</b>	<b>500.00</b>	<b>2,000.00</b>		

## Eckersley-Hall Financial Report

HUD Grant Hard	HUD Grant Soft		Bond 1 & 2		
		ADA Compliance	Construction 416	Totals	
\$152,000	38,000.00		750,000.00	4,850,000.00	5,849,800.00
			-3,187.50		
				-266,950.00	
				-218,720.79	
			-2,665.00		
			-1,012.50		
			-5,956.00		
			-600.00		
			-1,103.37		
				-474.00	
				-193,800.00	
-42,054.21					
			-3,750.00		
			-5,956.00		
			-1,250.00		
			-5,956.00		
				-199,025.00	
-7,077.41	-30,267.59				
			-5,956.00		
			-2,500.00		
-\$42,054.21	-7,732.41		-230,829.50	-687,915.16	-1,008,575.06
<b>\$102,868.38</b>	<b>0.00</b>		<b>519,170.50</b>	<b>3,963,059.84</b>	<b>4,603,003.44</b>
				-300,000.00	
			-93,751.06		
			-2,535.38	-66,555.63	
			-3,250.00		

## Eckersley-Hall Financial Report

HUD Grant	HUD Grant		Bond 1 & 2		
Hard	Soft	ADA Compliance	Construction 416		Totals
\$152,000	38,000.00		750,000.00	4,850,000.00	5,849,800.00
			-4,456.00		
			-200.00		
-102,868.38	0.00		-324,400.00	-3,330,246.62	
				-2,000.00	
			-5,000.00		
				-75,000.00	
				-65,000.00	
<b>0.00</b>	<b>0.00</b>		<b>85,578.06</b>	<b>124,257.59</b>	<b>216,499.65</b>